As of September 30, 2019 (In thousand)

As of September 30, 2019 (In thousand)			Agreed amount			Amount envisage	d in the State	Expenditures	made during	Total of Expend	diturae (Antual	
Projects	Projects to the polymer of the polym					Budget :	2019	the Year (Actual exper	of 2019 nditures) **	expenditu		Comment
	Dete Agreem	Clos.	Currency of Loan/Grant		Brant	GEL	L .	GE	L	GE	L	
Road Infrastructure			Currency	Credit	Grant	Credit 680,550.0	Grant 8,050.0	Credit 314,245.5	Grant 3,301.5	Credit 2,316,744.4	Grant 34,297.4	
Road IIII aad detaile	I	1	SDR	24,500.0		080,550.0	8,080.0	314,245.5	3,301.5	2,310,744.4	34,291.4	
Fourth East-West Highway Improvement Project (Agara - Zemo Osiauri) (WB)	06.06.2013	31.12.2019	USD	38,000.0		4,000.0		13,564.4		162,423.6		Construction of the Agains - Zeron Oslauri Section (agronimately 12 km of the Highway (construction works are completed. 7 km section is open for traffic, the menting 5 km section will be opened after the completion of construction works on the section of Zeron Oslauri. Chumatelet I) Construction of a riverbank protection (approximately 3.4 km) structure (completed); - Teas/Bally study and other preparatory activities (including Second Rikoll Tunnel) for the construction of the Rikol-Zestationi Section of Highway (completed);
East-West Highway Corridor Improvement Project (Zemo Osiauri - Rikoti) (WB, EIB)	10.02.2016	31.12.2023	USD	140,000.0 49,450.0		55,225.0		36,828.4		139,404.6		- Construction of the Zemo Osiauri - Chumatetels Section (approximately 14.1 km) of the Highway (construction works are ongoing for Lot I, agreement for Lot II was terminated, preparation of documentation in order to continue the remaining works is orgoing): - Technical Assistance to the Ministry of Economy and Sustainable Development of Georgia in preparation of Feasibility Study to identify priority logistic sets (competed): - Preparation of designs and supporting studies for future investment for the development of the road network (planned).
Road Corridor Investment Program (Kobuleti Bypass Road) (ADB)	29.10.2009	29.09.2019	SDR	75,892.0 140,000.0		4,000.0		18,319.6		391,149.5		Construction of a new Kobuleti Bysass Road (approximately 32 km) (First section (12.4 + 1.3 km) of the Highway is open for traffic, construction works completed for second section (18 km), traffic is open).
Batumi New Bypass Road (ADB, AllB)	12.06.2017	30.06.2023	EUR	108,190.0 114,000.0		56,000.0		39,806.6		100,895.0		Construction of Batumi Bypass two-lane 14.3 km Road (construction works are ongoing): -Maintenance of approximately 200 km International and Local roads (planned).
East-West Highway Improvement Project (Zestafoni - Kutaisi - Samtredia) (JICA)	16.12.2009	24.06.2023	JPY	22,132,000.0		1,600.0		907.4		396,307.5		Construction of Zestation: - Kutasis section (15.2 km) (Construction works are origing, 14 km section is open for traffic): - Construction of a new Kutasis Upsass (Construction works completed for 17.3 km section of the Highway and was opened for traffic in 2014): - Construction of a new road from Kutasis to Samiredia (Construction works are completed and 24 km section is open for traffic).
East-West Highway Improvement Project (Samtredia-Grigoleti-Kobuleti) (EIB, EU)	11.05.2012	28.11.2019	EUR	200,000.0	20,000.0	52,300.0	8,050.0	26,685.0	3,301.5	326,383.8	34,297.4	-Construction of a new four lane highway (approx. 52 km) from Samtredia to Grigodeli (construction works are going under the I, II and IV lots, III bit. the agreement was terminated, negotiations with the donor on rearmo
Construction-Rehabilitaion of Chumateleti-Khevi section of Tbilisi-Senaki- Leselidze Road (WB, EIB)	04.2.2017 09.10.2018	31.12.2023 09.12.2021	EUR EUR	16,000.0		45,600.0		58,957.0		59,082.7		Upgrading of approximately 11 km of the existing 2-line East-West Highway Confdor to a 2-line dual carriageway from Chumateled to Khevi, (the contract with the auccessful company was signed on August 21 2019). The project will be implemented by 616 Ordinating.
Construction-Rehabilitation of Ubisa-Dzirula section of Tbilisi-Senaki-Leselidze Road (EIB)	09.10.2016	09.12.2021	EUR	250,000.0		96,850.0		1,357.4		203,039.4		Consturction-Rehabilitation of Khevi-Ubisa section of Tbilisi-Senaki-Leselidze Road (construction works are ongoing).
Construction of Grigoleti-Choloki (km48 - km84) section of Senaki-Poti-Sarpi Road (EIB)	03.20.2020	00.12.2021				48,700.0		6,164.7		26,522.1		Construction of Grigoleti-Choloki (km48 - km64) section of Senaki-Poti-Sarpi Road (constructions works are ongoing).
Construction of Rustavi-Red Bridge (km22 - km57) section of Tbillsi-Red Bridge (Border of Republic of Azerbaijan) Road (EIB)												Construction of Rustavi-Red Bridge (km22 - km57) section of Tbilisi-Red Bridge (Border of Republic of Aterbaijan) (planned), (The tender procedures for selecting the supervision of construction works of Rustavi-Red Bridge (Lot 1 an Lot 2) are ongoing).
Construction/Upgrading of Algeti-Sadakhlo Road (EIB)												Construction/Upgrading of Algeti-Sadakhlo Road (planned)
Consturction-Rehabilitation of Khevi-Ubisa section of Tbilisi-Senaki-Leselidze Road (ADB)	05.10.2018	31.12.2024	EUR	255,297.0		63,550.0		2,686.8		116,443.1		Construction-Rehabilitation of Chumateleti-Khevi section of Tolitsi-Senaki-Leselidze Road (construction works are ongoing).
Construction of road and tunnel on Kvesheti-Kobi section of Mtskheta- Stepentsminds-Larsi Road (ADB)	27.08.2019	31.12.2023	EUR	370,236.0		122,275.0		55,098.7		55,098.7		Construction of road and tunnel on Kveshels-Kobi section of Mishhels-Stepanisminds-Larsi Road. Road section: (the contract with the successful company was signed on August 15 2019; Tunnel section: the contract was signed on September 5 2019).
Construction-Rehabilitation of Dzirula-Argveta section of Tbilisi-Senaki-Leselidze Road (JICA)						48,850.0						Construction Rehabilitation of Dairula-Argeeta section of Tbilisi-Senaki-Leselidze Road. (Tender for construction works was announced. The appraisal procedures of the proposals are ongoing).
Construction of Poli Bridge on River Rioni (ADB)												Construction of Poli Bridge on River Richi (Tender on supervision of construction of Poli bridge and access roads has been announced. The process of assessing the proposals are ongoing).
Construction of Lochini-Sagarejo (km20-km50) section of Tbillisi-Bakurtsikhe- Lagodekhi Road (EIB)												Construction of Lochini-Sagarejo (km20-km50) section of Tbillisi-Bakurtsikhe-Lagodekhi Road (planned).
Second Secondary and Local Roads Project (SLRP II) (WB)	22.03.2012	30.06.2019	USD	25,800.0 30,000.0		2,300.0		1,112.9		127,699.5		Rehabilitation of secondary and local roads in different regions of Georgia (approx. 225 km in total) (completed).
Third Secondary and Local Roads Project (SLRP III) (WB)	09.07.2014	30.06.2020	USD	75,000.0		32,000.0		31,994.8		143,227.4		Rehabilitation of secondary and local roads in different regions of Georgia (approx. 200 km in total) (an additional 12 road will be rehabilitated within the project (approx. 50 km in total).
Secondary Road Asset Management Project (WB)	28.03.2016	31.12.2021	USD	40,000.0		20,000.0		8,769.9		40,373.8		- Rehabilitation and/or periodic maintenance, technical works of selected secondary road sections in Guria region (planned): - Rehabilitation of selected secondary road sections in Mishindar Misnerit, Racha- Lechkhumi and Shida Kartli regions considering the design and construction conditions (rehabilitation works were completed for one section): - Monitoring and supervision of works contracts (supervision of rehabilitation works of troad sections is ongoing).
Construction-Rehabilitation of Chumateleti-Kharagauli section of Secondary Dzirula-Kharagauli-Moliti-Pona-Chumateleti Road (ADB)	19,06,2017	31.08.2021	USD	80,000.0		15,400.0		11,017.7		26,786.9		Rehabilitation of secondary road connecting Dürula-Kharagauli-Molife-Pona-Chumateleti Road (Dürula-Molifi road rehabilitation - the construction works are origining).
Bstumi-Akhaltsikhe Road Project (Khulo-Goderdzi Section) (Kuwait Fund)	17.01.2017	31.12.2020	KWD	8,000.0		9,200.0		679.0		1,474.3		Rehabilitation-reconstruction of the Khulo-Goderdul Section of the Batumi-Akhaltsikhe Road Project (approximately 29 km 2 lane road) (Preparatory works are organing).
Sadakhlo - Bagratashen Bridge Project (EBRD)	30.12.2016	31.12.2019	EUR	6,000.0		2,700.0		295.4		432.4		Construction of a new bridge at the Sadakhio-Bagratashen border crossing between the Republic of Armenia and Georgia (detailed projectioon works are ongoing).

Projects	te of	eg date	A	greed amour	nt	Amount envisage Budget		the Year	the Year of 2019 (Actual expenditures) **		nditures (Actual tures) **	Comment
	Agree	Dete Agreem Proje Closing		Currency of Loan/Grant			GEL		EL	GEL		Common
			Currency	Credit	Grant	Credit	Grant	Credit	Grant	Credit	Grant	
Urban and Municipal Infrastructure						211,480.0	7,100.0	100,373.1	4,065.9	870,962.2	18,954.9	
Second Regional and Municipal Infrastructure Development Project (WB)	18.08.2014	30.04.2021	USD	30,000.0	5,000.0	8,800.0	3,600.0	7,411.5	3,187.2	49,961.9	7,945.9	Small size infrastructural projects in various regions of Georgia (rehabilitation of roads, streets, water-pipes, sewerage system) (construction works are ongoing).
Adjara Solid Waste Project (EBRD)	18.02.2010	31.12.2020	EUR	3,000.0		3,000.0		1,132.2		1,207.0		Construction of a new, modern solid waste landfill in Adjans (Mobuleti, near Tsetskhillauri village; Preparatory activities are origing); - Closure of the existing solid waste landfill in Batumi (to be closed once a new solid waste landfill becomes operational).
Kutaisi Solid Waste Project (KfW, EU)	13.12.2013	31.12.2022	EUR	20,000.0	2,000.0	15,000.0	1,000.0		878.7	7,439.9	5,728.6	Construction of a new solid waste landfill (Nutasi entrance, Chognan Village) (preparatory works are origing): Purchasing of necessary machinery/equipment for the transportation of solid waste and functioning of the sanitary landfill (planned in 2017: Cossure of the ensiting solid waste landfill in Nutasi (to be closed once a new solid waste landfill becomes operational).
Sustainable Urban Transport Investment Program (ADB)	21.06.2010	18.07.2020	SDR	68,625.0 141,886.0		59,650.0		37,867.4		396,623.6		Retabilitation of Zugdid-Mestis and (completed): - Analisic constal protection Phase I (Completed): - Analisic constal protection Phase I (Completed): - Construction of a new subway station (Inviently in Tollisi (completed): - Construction of Tailsi-Rustan Highway Sections I - II (completed): - Construction of Tailsi-Rustan Highway Sections I (construction works are organing): - Costation of Analisi Phase I (completed): - Costation of Analisi Phase II (completed): - Costation of Construction of Costal protection works in Blabumi (construction works are organing): - Rehabilitation of subway station in Tollisi (replacement of subway electrical and ventilation system) (construction works are organing):
First Regional Development Project (Kakheti) (WB)	28.03.2012	30.10.2018	USD	60,000.0		30.0				102,881.4		- Rehabilitation of infrastructure in Telavi, Kvareli and Akhmetia (municipal and communal infrastructure, rehabilitation of historical districts) (main works completed): - Rehabilitation and improvement of cultural heritage sites (supportive infrastructure) in the Kakheti region (main works completed); - Support for private sector in Agriculture and Tourism (completed);
Second Regional Development Project (Imereti) (WB)	09.11.2012	31.12.2019	SDR	19,800.0 9,000.0		8,500.0		12,199.2		69,866.9		Rehabilitation of infrastructure in Tskatubo; - Rehabilitation and improvement of cultural heritage sites in Imereti region (supportive infrastructure) constructions where are originity.
Third Regional Development Project (Samtskhe-Javakheti and Mtskheta- Mtianeti) (WB)	07.08.2015	31.12.2019	USD	60,000.0		24,000.0		10,206.3		41,308.0		Rehabilitation of infrastructure and improvement of cultural heritage sites in Samtskine-Javakheti and Mtskheta-Misaneti (construction works a ongoing).
Kvemo Kartli Solid Waste Project (EBRD, SIDA)	12.05.2015	12.05.2020	EUR	4,300.0	1,843.0	1,000.0		474.9		594.6	 	Construction of new landfill in the Kvemo Kartli Region (in the city of Marneuli) (preparatory works are ongoing).
Georgia Solid Waste Management Project (EBRD)	12.07.2016	28.10.2019	EUR	10,000.0	2,000.0		500.0			12,332.8	5,280.39	Purchase of a new fleet of solid waste collection vehicles and solid waste containers (ongoing, approximately 150 waste-disposal vehicles and 7200 solid waste containers were purchased and given to municipalities).
Energy Efficiency Improvements in Public Buildings and Use Renewables and Alternatuve Energy in Georgia (NEFCO , E5P)	04.07.2018	04.07.2020	EUR	2,830.0	1,870.0	3,000.0	1,000.0					Implementation of energy efficiency activities in public buildings. (Implementation of renewable and alternative energy sources in administrative and educational buildings) (preparatory works are ongoing).
Georgia Urban Reconstruction and Development FL (EIB)	11.02.2016	11.02.2021	EUR	100,000.0		59,500.0		30,405.6		158,058.3		 Small size infrastructural projects in various regions of Georgia (rehabilitation of roads, streets, water-pipes, sewerage system); Rehabilitation/construction of the infrastructure damaged after the flooding in Tbiles in 2015 (construction works are original)
Georgia Upgrade of Municipal Infrastructure (EIB)	09.12.2016	31.12.2021	EUR	100,000.0		8,000.0						Small size infrastructural projects in various regions of Georgia (rehabilitation of roads, streets, water-pipes, sewerage system); Rehabilitation (construction of the infrastructure damaged after the flooding in Tbilisi in 2015 (construction work) are onegoing)
Rehabilitation and Reconstruction of Chiatura's Gondola Lifts (France)	02.09.2014	31.12.2019	EUR	13,200.0				180.5		30,687.9		Upgrade of Urban Mechanical equipment for reversible gondola ropeways for the city of Chiatura: - Gondola ropeway #1 Center - Sanatorium (construction works are origing); - Gondola ropeway #2 Center - Lephaber (construction works are origing); - Gondola ropeway #3 Center - Neglia (construction works are origing); - Gondola ropeway #3 Center - Neglia (construction works are origing); - Gondola ropeway #2 Center - Neglia (construction works are origing);
Integrated Solid Waste Management Program II (Kakheti and Samegrelo - Zemo Svaneti.) (KTW)	27.10.2017	30.12.2022	EUR	30,000.0	2,000.0	1,000.0	1,000.0					To implement a regional municipal waste management system in Zugdidl (on the existing waste management base) and Gurjaani (village Melaani) that will serve Samegreto-Zemo Svaneti and Kakheli regions (preparatory works are ongoing).
EBRD - Tbilisi Solid Waste Project	27.01.1900	27.01.1900	EUR	15,000.0		20,000.0		495.6				-Renewing the Solid Waste collection fleet (rear loaded compactor vehicles); - Upgrading of the existing solid waste transfer station; - Relabilitation and improvement of the ischarbe system at the solid waste bandfill of Tuitis.

Projects	Date of reement*	eject ig date	A	greed amoun	t	Amount envisage Budget		Expenditures the Year (Actual expe	of 2019	Total of Expen		Comment
	Der	Project Closing	Curre	ncy of Loan/	Grant	GEI	<u>.</u>	GE	iL .	GI	iL.	
			Currency	Credit	Grant	Credit	Grant	Credit	Grant	Credit	Grant	
Water Infrastructure						156,290.0	11,695.0	155,544.3	11,941.5	822,917.8	109,561.9	
Kobuleti Wastewater Project (EBRD, ORET)	27.06.2008	30.09.2018	EUR	3,700.0	1,814.0	1,500.0		342.9		6,923.3	3,649.7	Rehabilitation of wastewater collector and treatment plant in Kobuleti (ongoing).
			SDR	163,600.0								Mestia - Construction of Water Intake hailding (completed):Construction/enhall illation of water supply and wastewater networks (construction works are completed); Construction of water waster treatment plant and new reservoir, rehabilitation of existing reservoir (construction works completed); -Anakila - Construction of Water Intake building, Construction/enhabilitation of water supply and wastewater reterroirs (completed); -Anakila - Construction of Water Intake building, Construction/enhabilitation of valuer supply wasterwater reterroirs (completed); -Anakila - Construction of Water Intake building, Construction/enhabilitation of valuers supply systems (reservoirs, pumping stations, water distribution network) (construction works are ongoing); -Post - Construction of water supply and wasterwater systems (completed), the wasterwater reterroirs (construction works are ongoing); -Post - Construction of water supply and wasterwater systems (completed, the warranty period is ongoing); -Post - Construction of water supply and wasterwater systems (completed, the warranty period is ongoing); -Post - Construction of water supply and wasterwater systems (completed, the warranty period is ongoing); -Post - Construction of water supply and wasterwater systems (completed, the warranty period is ongoing); -Post - Construction of water supply and wasterwater systems (project). -Post - Construction of water supply and wasterwater systems (project). -Post - Construction of water supply and wasterwater systems (project). -Post - Construction of water supply and wasterwater systems (project). -Post - Construction of water supply and wasterwater systems (project). -Post - Construction of water supply and wasterwater systems (project). -Post - Construction of water supply and wasterwater systems (project). -Post - Construction of waster supply and wasterwater systems (project). -Post - Construction of waster was past and wasterwater systems (project). -Post - Construction of waster was past and wasterwater sys
Urban Services Improvement Investment Program (Water Supply and Sewage Sector) (AUB)	10.05.2011	29.03.2021	USD	250,000.0		122,700.0		124,359.0		615,721.1		
Kutaisi Waste Water (EIB, EPTATF)	15,10,2015	15.10.2020	EUR	100.0			2,500.0			35.1		Kutaisi - Construction/rehabilitation of water supply systems and treatment Plant (the procedures of designing of construction works and supervisory service procurement are ongoing).
Rehabilitation of Municipal Infrastructure Facilities in Batumi - Phase III (KfW, EU NF)	18.08.2011	29.03.2021	EUR	26,988.3	31,228.5	18,400.0	2,850.0	9,896.0	4,738.1	56,096.7	62,245.6	Rehabilitation of water supply and sewerage systems network in Batumi (activities are partially completed): - Construction/rehabilitation of water reservoirs (completed): - Construction-rehabilitation of resements plans (completed): - Creation of a sewerage system in the coastal village, and Afajana, in particular Gonic, Kvariari, Sanf and Akhalsofeli (completed): - Creation of a sewerage system in the coastal village, and provision of decentralized water supply systems in three villages surrounding Batumi (Chaixi, Mauere Kontakhi and Makhalipiani) (copping): - distallation of water meles in Batumi (Chaix are origining): - distallation of water meles
Rehabilitation of Municipal Infrastructure Facilities in Batumi - Phase IV (KfW, EU)	22.12.2015	30.06.2020	EUR	30,000.0	2,000.0	9,690.0	4,345.0	15,138.6	837.9	49,820.1	4,336.9	Rehabilitation and extension of water supply and wastewater system facilities in Batumi (ongoing).
Water Infrastructure Modernisation Project II (EIB, EU)	20.08.2013	20.08.2018	EUR	40,000.0	8,000.0	4,000.0	700.0	5,807.8	1,492.1	94,321.4	19,312.6	Improvement of water supply system in various regions of Georgia (ongoing).
Supporting Sustainable Wastewater Management (SIDA)	25.07.2013	28.02.2020	USD		10,052.2		1,300.0		4,873.4		20,017.1	Construction of the wastewater treatment plants in Tskaltubo and Telavi (construction works are ongoing).

Projects	e of ment*	Project losing date	A	greed amoun	t	Amount envisag Budget		Expenditures the Year (Actual expen	of 2019		nditures (Actual cures) **	Comment
110,000	Derte	Pro	Curre	ncy of Loan/	irant	GE	ı	GE	iL	G	EL	- Continue
			Currency	Credit	Grant	Credit	Grant	Credit	Grant	Credit	Grant	
Energy Infrastructure						86,600.0	14,000.0	22,258.9	0.0	280,462.6	20,950.7	
Enguri Hydro Power Plant Rehabilitation Project - Climate Resilience Upgrade (EBRO, EU)	05.01.2018	31,12,2021	EUR	28,000.0	7,000.0	15,000.0	10,000.0	15,451.8		18,040.0		The project aims to make improvements to the Enguri HPP to alleviate critical power shortages in Georgia at a low cost and to enhance the environmental benefits of the Enguri HPP locality. New EBRD loan will also help to improve the climatic conditions on the HPP territory. [upeparatory works are ongoing].
Transmission Line Project - 500-220 kv "Jvari - Khorga" (EBRD, KfW, EU)					8,000.0	6,400.0		743.3		93,155.9	20,950.7	Construction of the electricity lines from the Kavkasioni Transmission Line to the Jvari substation and between the Jvari and the Khorga substations (ongoing):
Transmission Line Project - 500 kv "Ksani - Stefanwminda" (KfW).	25.10.2013	29.12.2018	EUR	60,200.0		4,700.0		4,605.8		49,825.7		- Construction of Transmission Lines connecting Ksani and Stepantsminda substations (500 Kv) (ongoing) .
250MGvar reactor in substation "Zestafoni"(EBRD)										5,120.7		Constructing of 250 Mgvar capacity reactor in substation "Zestafoni 500" (planned).
Transmission Line Project -500 kv Tskaltubo -Akhaltsikhe - Tortumi (KfW)	13.04.2017	30.06.2022	EUR	125,000.0		5,000.0	4,000.0					- Construction of 500kV double-circuit OHL Takahtub-Akhaltaikhe) - Extension of 500kV substation Akhaltaikhe: - Construction of 400kV OHL Akhaltaikhe: - Construction of 400kV OHL Akhaltaikhe Fortum (planned)
Transmission Grid Strengthening Project - 220kv "Akhaltsikhe - Batumi" (WB)	03.09.2014	01.07.2021	USD	60,000.0		10,000.0		1,458.0		113,888.3		Construction of high voltage Electricity Transmission Line (220kv) from Akhaltsikhe to Batumi (142km) (orgoing). At this stage consultations are orgoing with the down or in order to replace cortain works and the completion date within the project, to reflect the changes in the Loan Agreement regarding the project implementation until due to the reging of the Ministries of Energy and Environmental Protection. The Amendment to the Agreement will be submitted to the Padiament for radification.
Georgian Electricity Sector Development (WB)			USD							431.9		Electricity Sector Strategic Environmental and Social Assessment.
North Ring - Tskaltubo (Phase 1) (EBRD, KW)			EUR			13,500.0						Construction of 220AV double-cards OTAL Muddonl-Nenskra: Construction of 125AWA, 1010-708 (Registruction of 125AWA) (Re
500Kv OHL Jvari -Tskhaltubo (WB)			USD			9,000.0						- Construction of 500kV single-circuit DHL Justi - Tiskhaltubo (approximately 100 Km); - Construction of 500kV SS Tiskhaltubo (gamed)
Reinforcement of Transmission Infrastructure of Guria (KfW)			EUR			4,500.0						- 220/110X substation Orunget, 250XVX installed capacity; - Double circuit OHL then from 250XV OHL Pallisations to 220/110X substation Orungeti; - Construction of a new 110XV substation in Childhalbauri - Construction of a new double-circuit 110XV line Orungeti Childhalbauri (palmeted)
Strengthening Kakheti Infrastructures (KfW)			EUR			9,500.0						Planned
Kheledula-Lajanuri-Oni (KfW)			EUR			9,000.0						Planned

Projects	Date of Agreement*	Project osing date		Agreed amour	nt	Amount envisage Budget 2	d In the State 1019	Expenditures the Year (Actual exper	of 2019	Total of Expend expenditu	ditures (Actual ures) **	Comment
	Der	Closir	Curre	ency of Loan/	Grant	GEL		GE	L	GE	L	
			Currency	Credit	Grant	Credit	Grant	Credit	Grant	Credit	Grant	
Agriculture Sector						19,830.0	4,310.0	12,843.8	2,713.8	78,689.3	9,317.3	
Agriculture Modernization, Market Access, and Resilience (GEF, IFAD)	17.02.2015 05.12.2014	17.10.2020 31.12.2016	SDR	8,610.0	500.0	6,730.0	4,070.0	7,534.1	2,713.8	23,813.2	8,816.4	support for the growth of Income of amali farmers in various regions of Georgia and promoted revertinents in the production / processing/ see of argicultural production 1-16 demonstration points (for fruit, wegitables, berny paintation, buy-tree, demonstration) plots for conservative agriculture and honely were arranged in Kalahri, Shaik Sartis, Samegore, Aragable, Rahar regions and Adjan were arranged. 64 trainings (theoretical and practical trainin) were conducted for 2949 participants. 1-designing procedures were completed for rehabilisation of Tiripois irrigation system distribution network (64 distribution relevors) (slight Arriti, Cost), intered relevor, it is considered to the processing enterprises); 1-designing procedures were completed for rehabilisation of Tiripois irrigation system distribution network (G-3 distribution relevors) (slight Arriti, Cost), territoris, the process of expressing the tender documentations to organize); 1-designing the tender documentations is organized. 1-designing the tender documentations or signing. 1-designing the tender documentations or signing. 1-designing the tender documentations of the significant or the significant o
	17.02.2015	17.02.2019	USD		5,300.0							- the construction works of the reservoir in Takublos is ongoing (Kvemo Kartli, Dmanisi);
Irrigation and Land Market Development Project (WB)	21.11.2014	31.07.2021	SDR	32,400.0		11,000.0		4,338.7		49,520.6		Rehabilitation and Modernisation of imigation and drainage services in selected areas: Kremo Samgori Imigation channel (2200 ha) and Zeda Ru Imigation channel (1339 ha) (Imagining, The estimated cost of project is 30.8 million SDR.
						2,100.0		970.9		5,355.6		In several pilot locations (including Shuakhevi, Vani, Martvili, Mestia, Dedoplistskaro, Gurjaani, Gori, Mtskheta, Tianeti, Tetritskaro) activities regarding land registration are ongoing. The estimated cost is 1.6 million SDR.
Rehabilitation of Zemo Samgori Irrigation System (ORIO)	03.11.2014	31.03.2018	EUR		861.0		240.0				500.9	Rehabilitation of Zemo Samgori irrigation System. Project Preparation Stage (Preparation stage for the necessary materials for the preparation of the relevant research and technical, social, environmental and institutional aspects of analysis is completed. The process of closing the project development phase is ongoing.
Environment Protection		!	!	!	!	0.0	4,645.0	0.0	1,595.1	0.0	23,657.9	
Development of Protected Areas (CNF)	02.11.2009	31.12.2018	EUR		2,267.0		1,345.0		869.2		6,946.4	Support to: -Boyomi Managauii National Park; -Lagodekin Protected Area; -Vashiowan Protected Area; -Va
Support Programme for Protected Areas in the Caucassus - Georgia (Ecoregional Programme Georgia, Phase III) (VM)	15.02.2011	31.12.2017	EUR		8,250.0		3,300.0		725.9		16,711.5	Creation of: **Astrology National Plats - **Palawa Moreaured Protected Area. (Development of Insurin Action and Investment plans are origing Development of Management Plan for Algert National Plath has commenced Tender for Gemanication of Platshirk/Devaured protected tentrories is announced. Construction of Publishing Plats Astronomy National Plans
Other						146,300.0	42,900.0	6,511.3	61,144.6	245,772.6	342,943.5	
Millennium Chattenge Georgia - Compact II (MCC)	13.07.2012	29.10.2019	USD		142,700.0		38,900.0		61,144.6		342,943.5	Repolity/inhabilitation of public schools in the regions of Georgia Rehabilitation of 80 public schools in the regions of Georgia Rehabilitation of 80 public schools and equipoing 80 public schools with natural laboratories in Shida Kartii, Samtshhe-Javakheti, Racha-Lechhumi and Kheron Sameter legans completed; I-ful rehabilitation of 5 public schools (so organig, 4 schools are located in western Georgia and 1 in Kalaheti. I-ful rehabilitation of 5 public schools (so organig, 4 schools are located in western Georgia and 1 in Kalaheti. I-ful rehabilitation of 5 public schools (so organig, 4 schools are located in western Georgia and 1 in Kalaheti. I-ful rehabilitation of 5 public schools (so organig, 4 schools are located in rehabilitation). I-ful rehabilitation of Georgia in Inguige schools) successfully completed of the rehabilitation of school direction. I-ful rehabilitation of a school direction. I-ful refusers (including 1.57 from non-Georgian Inguiga-ge-schools) successfully completed the Academy Leadership 3. I-ful refusers (including 1.57 from non-Georgian Inguiga-ge-schools) successfully completed the Academy Leadership 3. I-full refusers (including 1.57 from non-Georgian Inguiga-ge-schools) successfully completed the Academy Leadership 3. I-full refusers (including 1.57 from non-Georgian Inguiga-ge-schools) successfully completed the Academy Leadership 3. I-full refusers (including 1.57 from non-Georgian Inguiga-ge-schools) successfully completed the Academy Leadership 3. I-full refusers (including 1.57 from non-Georgian Inguiga-ge-schools) successfully completed the Academy Leadership 3. I-full refusers (including 1.57 from non-Georgian Inguiga-ge-schools) successfully completed the Academy Leadership 3. I-full refusers (including 1.57 from non-Georgian Inguiga-ge-schools) successfully completed the Academy Leadership 3. I-full
Rehabilitation of Tollisi Public Schools and Energy Efficiency Improvement Project (CEB, ESP)	18.10.2016	30.06.2021	EUR	14,000.0		1,500.0	1,000.0	161.0			-	Reconstruction - Rehabilitation and necessary efficiency improvements of approximately 25 public schools in Tbilisi. (preparatory works are ongoing).
Capacity building of the Georgian Armed forces (France - SG)	08.12.2015	08.05.2018	EUR	82,821.0		55,000.0				226,048.3		Capacity building of the Georgian Armed forces (France - SG) (ongoing)
Batumi Bus Project (EBRD, E5P)	13.07.2017	31.12.2019	EUR	5,500.0	1,500.0	4,800.0	3,000.0	1,017.9		9,767.2	-	- Purchasing of buses (diesel and electric), 40 units of diesel buses were purchased and brought to Georgis; - Purchasing of electric buses (planned).
Tbilisi Bus Project - Phasa-II (EBRD, E5P)						75,000.0						Planned
National Innovation Ecosystem Project (IBRD)	28.03.2016	30.04.2021	USD	40,000.0		10,000.0		5,332.4		9,957.1		- Development of a network of innovation Hubs and innovation Centers in the various cities and villages of Georgia: - Support to increase adoption and use of breakband intermet services and advanced information technology by Eligible Households and Eligible MMSEs in rural areas of Georgia: - Developing the innovation capacity of individuals and firms.
					TOTAL	1,301,050.0	92,700.0	611,776.8	84,762.4	4,615,548.9	559,683.6	

Projects	ne of ement* oject ng date		Agreed amount		t	Amount envisaged in the State Budget 2019		Expenditures made during the Year of 2019 (Actual expenditures) **		Total of Expenditures (Actual expenditures) **		Comment
110,000	Dete	Closin	Currenc	y of Loan/0	Grant	GEL		GEL		GEL		
			Currency	Credit	Grant	Credit	Grant	Credit	Grant	Credit	Grant	

^{*}The Projects financed under the several financing agreement, that have been concluded in different period of time, the date of the first financing agreement is indicated.

^{**} The amount of expenditures made from the commercial bank accounts, may be revised at a later stage.