Donors' supported Projects Envisaged in the State Budget

Projects	ite of ement*	ect Closing date		Agreed amour	nt	Amount envisage Budget :		Expenditures in the Year of (Actual expen	of 2021	Total of Expend expenditu		
	Date Agreem	Projec	Curre	ency of Loan/	Grant	GEI	L	GE	L	GE	L	
		1	Currency	Credit	Grant	Credit	Grant	Credit	Grant	Credit	Grant	
Road Infrastructure		:				678,850.0	2,000.0	756,313.6	5.1	3,982,562.2	44,630.2	
Fourth East-West Highway Improvement Project (Agara - Zemo Osiauri) (WB)	06.06.2013	31.12.2019	SDR	24,500.0						164,986.0		- Construction of Agara - U - Construction of shoreline - Rikoti - Feasibility study f preparatory works (comple
			USD	38,000.0	-							- Detailed project preparat
East-West Highway Corridor Improvement Project (Zemo Osiauri - Rikoti) (WB, EIB)	10.02.2016	31.12.2023	USD EUR	140,000.0 49,450.0		67,800.0		54,672.0		365,898.8		Construction of Zemo Osian - Construction works on Lot - The contract for Lot II was of Lot I. The works on the k remaining section of Lot II 1, 2021.
			SDR	75,892.0								Construction of a new bypa
Road Corridor Investment Program (Kobuleti Bypass Road) (ADB)	29.10.2009	29.09.2019		75,692.0						393,464.1		 The first section (12 + 40 Detailed project preparati
			USD	140,000.0								- Detailed project preparati source of funding for the sa
Construction of Lochini-Sagarejo (km20-km50) section of Tbilisi-Bakurtsikhe-Lagodekhi Road (EIB)						6,000.0		11,645.4		11,645.4		The contract for the constru- November 29, 2021.
Construction of Poti Bridge on River Rioni (ADB)	12.06.2017	30.06.2023	EUR	108,190.0		7,500.0		10,232.3		10,232.3		The contract with the comp November 29, 2021. - Batumi bypass, 14.3 km,
Batumi New Bypass Road (ADB, AIIB)			USD	114,000.0		60,000.0		56,668.4		236,320.8		Rehabilitation works of 21 works envisaged by the loa the agreement with the ba
East-West Highway Improvement Project (Zestafoni - Kutaisi - Samtredia) (JICA)	16.12.2009	24.06.2023	JPY	22,132,000.0						400,633.7		 Construction of Zestafoni Construction of a new Ku Construction of a new roa
East-West Highway Improvement Project (Samtredia-Grigoleti-Kobuleti) (EIB, EU)	11.05.2012	28.11.2019	EUR	200,000.0	20,000.0	25,000.0	2,000.0	4,471.7	5.1	423,921.4	44,630.2	 Construction of a new for lot - construction works hav pre-qualification stage are The contract for Lot I wi 13, 2018. Due to non-fulfil tender for the remaining w The contract for Lot II was The contract for Lot IV w Road sections of Poti-Gri
Construction-Rehabilitaion of Chumateleti-Khevi section of Tbilisi-Senaki-Leselidze Road		31.12.2023	<u></u>	16,000.0		50,850.0	-	65,719.3		144,470.3		Upgrading of approximately
(WB, EIB) Construction-Rehabilitation of Ubisa-Dzirula section of Tbilisi-Senaki-Leselidze Road (EIB)	09.10.2018	09.12.2021	EUR	250,000.0		144,000.0		142,736.1		514,274.6		(Construction works are on Consturction-Rehabilitation
Construction of Grigoleti-Choloki (km48 - km64) section of Senaki-Poti-Sarpi Road (EIB)	. 09.10.2016	09.12.2021	EUR	230,000.0		66,300.0		72,385.5		145,513.3		Construction of Grigoleti-Ko
Consturction-Rehabilitation of Khevi-Ubisa section of Tbilisi-Senaki-Leselidze Road (ADB)	05.10.2018	31.12.2024	EUR	255,297.0		92,000.0		120,817.7		336,191.1		- Reconstruction - construc - Detailed project preparati
Construction of road and tunnel on Kvesheti-Kobi section of Mtskheta-Stepantsminda-Larsi Road (ADB)		31.12.2023	EUR	370,236.0		59,000.0	<u>.</u>	124,934.6		351,830.7		Construction of road and tu onoing).
Consturction-Rehabilitation of Shorapani Argveta Section of Tbilisi-Senaki-Leselidze Road	11.10.2019 27.11.2019	31.12.2022	EUR	53,400.0 255,100.0		33,900.0		29,258.2		139,077.0		Rehabilitation-reconstructi
(ADB)) Third Secondary and Local Roads Project (SLRP III) (WB)	09.07.2014	31.12.2021	USD	75,000.0		12,000.0		17,478.3		184,768.1		Rehabilitation of secondary sections are completed wi have been completed; Roa - Bakurtsikhe-Tsnori and Gu - The 15.5 km section of G
Secondary Road Asset Management Project (WB)	28.03.2016	31.12.2021	USD	40,000.0		25,000.0		23,900.0		72,855.2		- Rehabilitation of sections - Rehabilitation of selected conditions (Rehabilitation v section. Contracts were sig first lot have been complet - Due to non-fulfillment of t Akhmeta-Kvareli-Ninigori w are ongoing.

Comment

- Upper Osiauri section (approximately 12 km) (completed; traffic is open); eline (approximately 3.4 km) (completed); udy for the construction of a new highway on the Zestaponi section (including the second Rikoti tunnel) and other npleted). aration works on Chumateleti-Khevi, Zhinvali-Larsi and Samtredia-Zugdidi-Anaklia sections have been completed. Dsiauri-Chumateleti section of the E-60 highway (approximately 14.1 km) (Lot I and Lot II): n Lot I have been completed; was terminated, of which the contract for the 1.9 km section (km-5 + 800-km 7 + 700) was signed with the contractor he km0-km7.7 section have been completed and the traffic is open. The contract for the works to be performed on the ot II (km7.7-km 14.06) was signed with the company that won the tender on December 16, 2020. Work began on March bypass road in Kobuleti (approximately 32 km): - 400 - km 31 + 259) is open, construction works are completed on the second section (18 km), traffic is open. aration works have been completed on Khevi-Argveta section. aration works are underway on Tbilisi bypass and Natakhtari-Zhinvali section. Due to the completion of the program, the ne said contract was changed. The contract was transferred to the Khevi-Ubisa section construction project. nstruction of 16.6 km section of Bakurtsikhe-Tsnori road was signed with the company that won the tender on ompany that won the tender for the construction of Poti Bridge and access roads on the River Rioni was signed on km, two-lane road construction (construction works are ongoing); f 21 km long section of Tbilisi (Gldani) -Tianeti highway and 7 landslide zones were planned instead of the maintenance e loan agreement. Due to the preparation of the necessary documentation for the tender announcement and the delay in bank, the works will be carried out with budget funds. foni - Kutaisi section (15.2 km) (Construction works are completed, the road section section is open for traffic); v Kutaisi bypass (Construction works completed for 17.3 km section of the Highway and was opened for traffic in 2014); v road from Kutaisi to Samtredia (Construction works are completed and 24 km section is open for traffic). v four lane highway (approx. 50 km) from Samtredia to Grigoleti (construction works are going under the I and IV lots, II s have been completed and is opened for traffic; III lot - (The results of the evaluation of the proposals submitted at the are being agreed with the bank); I with the contractor organization was terminated and the contract for the remaining works was signed on November fulfillment of the obligations under the contract by the contractor, the contract was terminated on August 3, 2021. The g works was announced through the state procurement procedure (tender procedures are ongoing); was signed on November 13, 2015. (The works are completed, the traffic is open); was signed on December 24, 2014. Completion of works is planned by 2021. -Grigoleti and Grigoleti-Kobuleti Bypass Road (preparation of the Detailed Design was completed); ately 11 km of the existing 2-line East-West Highway Corridor to a 2-line dual carriageway from Chumateleti to Khevi e ongoing). tion of Khevi-Ubisa section of Tbilisi-Senaki-Leselidze Road (construction works are ongoing). ti-Kobuleti bypass road section (construction works are ongoing). truction of Tbilisi-Senaki-Leselidze road Khevi-Ubisa section (construction works are ongoing). aration works are ongoing on Tbilisi Bypass and Natakhtari-Zhinvali sections. nd tunnel on Kvesheti-Kobi section of Mtskheta-Stepantsminda-Larsi Road. Road section: (Construction works are ruction of Shorapani-Argveta section of Tbilisi-Senaki-Leselidze highway. (Construction works are onoing). dary and local roads in different regions of Georgia (approx. 200 km in total) (rehabilitation works for additional 12 road within the project (approx. 80 km in total). Road traffic safety improvement works in Imereti and Shida Kartli regions Road safety works are ongoing in Racha-Lechkhumi and Kvemo Svaneti, Imereti and Adjara regions d Gurjaani-Telavi section (detailed project preparation completed) of Gurjaani bypass road has been completed. ions of secondary roads in Guria region (works are ongoing on 7 lots); cted sections of state roads in Mtskheta-Mtianeti, Racha-Lechkhumi and Shida Kartli regions under design-construction ion works were completed on two sections; The contract was terminated for Lot I and II of Zhinvali-Barisakho-Shatili e signed with the companies that won the tenders announced for the remaining works on both lots. The works on the pleted. Work is ongoing on the second lot). t of the obligations under the contract, the contract for the rehabilitation of the approximately 30 km section of Tianeti-

pri was terminated. Procedures for concluding a contract with the company that won the tender for the remaining works

.

Projects	Date of Agreement*	Project Closing date	
	Da Agree	Projec	Cı
			Curren
Construction-Rehabilitation of Chumateleti-Kharagauli section of Secondary Dzirula- Kharagauli-Moliti-Pona-Chumateleti Road (ADB)	19,06,2017	28.02.2025	USD
Batumi (Angisa) - Rehabilitation-reconstruction of Khulo-Zarzma section of Akhaltsikhe highway.) (Kuwait Fund)	17.01.2017	31.12.2025	KWD
Sadakhlo - Bagratashen Bridge Project (EBRD)	30.12.2016	31.12.2019	EUR
Urban and Municipal Infrastructure			
Second Regional and Municipal Infrastructure Development Project (WB, SDC)	18.08.2014	31.08.2024	USD
	21.05.2020	51.00.2024	EUR
Adjara Solid Waste Project (EBRD, SIDA)	18.02.2010	31.12.2022	EUR
Kutaisi Solid Waste Project (KfW, EU-NIF)	13.12.2013	31.12.2022	EUR

	•	Total of Expend expenditu	of 2021	Expenditures r the Year o (Actual expen		Amount envisage Budget 2	t	greed amoun	A		
	L	GE	-	GEI	-	GEL	Grant	ncy of Loan/(Curre		
	Grant	Credit	Grant	Credit	Grant	Credit Grant		Credit Grant		Credit	urrency
- Rehabilitation of Dzirula- the second lot has been to		63,454.6		7,731.5		13,000.0		80,000.0	USD		
Batumi (Angisa) - Rehabili signed with the company t from the budget.		15,721.5		8,443.2		14,000.0		8,000.0	KWD		
Construction of a new bric are ongoing).		7,303.3		5,219.3		2,500.0		6,000.0	EUR		
	35,715.4	1,050,052.1	8,935.9	138,087.8	11,550.0	160,400.0					
Small size infrastructura	10,665.0	74,583.3	1,396.4	14,160.9	600.0	21,800.0	5,000.0	30,000.0	USD		
	10,003.0	74,385.5	1,390.4	14,100.9	000.0	21,800.0		37,100.0	EUR		
-Construction of a new, m completed);	6,808.7	8,911.5	2,836.7	1,148.9	6,800.0	2,000.0	4,000.0	3,000.0	EUR		
 Construction of a new s Purchasing of necessary Closure of the existing s 	10,125.5	8,469.9	1,618.4	76.7	1,950.0	100.0	2,000.0	20,000.0	EUR		

Comment

ula-Kharagauli-Moliti-Fona-Chumateleti secondary road (construction works are ongoing on the first lot, the contract on en terminated due to non-fulfillment of contractual obligations by the contracting company.

abilitation of the Khulo-Zarzma section of the Akhaltsikhe highway has been suspended. Contracts (Lot I and Lot II) were any that won the re-announced tender (works are ongoing). The first lot is financed by the Kuwait Fund, the second lot -

bridge at the Sadakhlo-Bagratashen border crossing between the Republic of Armenia and Georgia (construction works

tural projects in various regions of Georgia (rehabilitation of roads, streets, water-pipes, sewerage system) (construction works are ongoing).

w, modern solid waste landfill in Adjara (Kobuleti, near Tsetskhlauri village; (Construction of the landfill has been

ew solid waste landfill (Village Mukhiani) (Preparatory work is ongoing, including public discussions with the population); sary machinery/equipment for the transportation of solid waste and functioning of the sanitary landfill (planned); ng solid waste landfill in Kutaisi (to be closed once a new solid waste landfill becomes operational).

Projects	ate of tement*	ct Closing date	A	greed amour	nt	Amount envisage Budget 2		Expenditures the Year of (Actual exper	of 2021	Total of Expend expenditu	•	Comment		
	Agre	Projec	Curre	ency of Loan/Grant		GEL		GE	L	GEI	L			
Sustainable Urban Transport Investment Program (ADB)	21.06.2010	18.07.2020	Currency SDR USD	Credit 68,625.0 141,886.0	Grant	Credit	Grant	Credit 169.8	Grant	Credit 450,513.5	Grant	 Rehabilitation of Zugdidi-Mestia road (completed); Anaklia coastal protection Phase I (Completed); Construction of a new subway station "University" in Tbilisi (completed); Construction of Tbilisi-Rustavi highway Sections I - II (completed); Construction of Tbilisi-Rustavi highway Section II (completed); Coastal protection of Anaklia Phase II (completed); Construction of a coastal protection works in Batumi (completed); Rehabiliotation of subway station in Tbilisi (replacement of subway electrical and ventilation system) (completed). 		
Third Regional Development Project (Samtskhe-Javakheti and Mtskheta-Mtianeti) (WB)	07.08.2015	31.12.2022 12.05.2022	USD EUR	60,000.0 4,300.0	1,843.0	20,700.0 600.0		18,209.6 567.6		74,128.8 1,535.0		Rehabilitation of infrastructure and improvement of cultural heritage sites in Samtskhe-Javakheti and Mtskheta-Mtianeti (construction works are ongoing). Construction of a new landfill in Kvemo Kartli region (Tetritskaro) (preparatory works are ongoing; construction works will start in the end of		
Kvemo Kartli Solid Waste Project (EBRD, SIDA) Energy Efficiency Improvements in Public Buildings and Use Renewables and Alternatuve			EUR		1,843.0	1,000.0	900.0	4,174.8	1.744.9	6,999.7		2022). Implementation of energy efficiency activities in public buildings. (Implementation of renewable and alternative energy sources in		
Energy in Georgia (NEFCO , E5P) Georgia Urban Reconstruction and Development FL (EIB)	04.07.2018 11.02.2016	31.08.2021 31.08.2021	EUR	2,830.0 100,000.0	1,870.0	23,500.0	900.0	4,174.8 19,199.8	I,744.9	6,999.7 255,151.4	4,964.0	administrative and educational buildings) (the works are ongoing). - Small size infrastructural projects in various regions of Georgia ();onstruction works are ongoing); - Rehabilitation/construction of the infrastructure damaged after the flooding in Tbilisi in 2015 (completed).		
Livable Cities Investment Program - MDF(ADB) Livable Cities Investment Program - Tbilisi City Hall(ADB)	- 06.12.2019	31.12.2023	EUR	13,550.0		1,600.0		568.9 2,585.7		1,302.7 2,585.7		The resource will mainly finance the preparation of projects planned within the framework of the "Livable Cities Investment Program" (conducting feasibility studies, detailed study of social and environmental conditions, preparation of project and tender documents, etc.).		
Livable Cities Investment Program - Phase-i (ADB) Urban Transport Development (EBRD)	29.11.2019	20.12.2023	EUR EUR	101,000.0 19,000.0		31,400.0 25,200.0		28,347.2 29,621.5		34,218.9 73,337.4		Improvement of municipal infrastructure and services, urban renewal, development of public and tourist transport infrastructure in the regions of Georgia and Tbilisi (At the stage of procedures required for entry into force). To purchase 175 new buses for 6 cities (Gori, Kutaisi, Poti, Rustavi, Telavi and Zugdidi) and rehabilitation of outdated municipal transport. 118 buses are provided. (The donor is being consulted on the use of the savings within the Ioan (EUR 143,000).		
Bakuriani Municipal Service Improvement Program (EBRD)	13.07.2020	31.12.2023	EUR	5,000.0		3,900.0		6,682.4	•	13,156.8		Purchase of special equipment to improve the quality of service and safety measures in Bakuriani. 10 buses are supplied, equipment is fully purchased and delivered to the municipality. The donor is being consulted on the use of the savings under the loan (€ 1,500,000).		
Integrated Solid Waste Management Program II (Kakheti and Samegrelo - Zemo Svaneti.) (KfW)	27.10.2017	30.12.2022	EUR	30,000.0	2,000.0	3,600.0	1,300.0	394.5	1,339.5	1,794.6	3,152.2	To implement a regional municipal waste management system in Zugdidi (on the existing waste management base) and Gurjaani (village Melaani) that will serve Samegrelo-Zemo Svaneti and Kakheti regions (preparatory works are ongoing).		
EBRD - Tbilisi Solid Waste Project	27.01.2019	01.07.2024	EUR	18,030.0		25,000.0		6,793.2		7,288.8		 Renewing the Solid Waste collection fleet (rear loaded compactor vehicles) (tender was announced); Upgrading of the existing solid waste transfer station (The tendering process is ongoing); Rehabilitation and Improvement of the leachate system at the solid waste landfill of Tbilisi (The tendering process is ongoing). Upgrading of urban mechanical ropeway equipment connecting the outskirts of downtown Chiatura: 		
France - Rehabilitation of Chiatura's Gondola Lifts	02.09.2014	31.12.2021	EUR	13,200.0				5,386.3		36,074.2		- Rope N2 Center - Lezhubani (completed);		
Water Infrastructure			i			89,200.0	18,830.0	91,579.0	1,694.8	1,163,309.5	124,986.1			
Sustainable Water Supply and Sanitation Sector Development Project (ADB)	15.10.2020	31.12.2024	EUR	17,740.0		4,780.0		3,095.0		3,095.0		Reabilitation of Water Supply Sistemin Telavi.		
Urban Services Improvement Investment Program (Water Supply and Sewage Sector) (ADB)	10.05.2011	29.03.2024	SDR	163,600.0 250,000.0	-	68,000.0		63,041.9		880,085.1		Mestia - Construction of Water Intake building (completed);Construction/rehabilitation of water supply and wastewater networks (completed, Maintenance procedures are ongoing); Construction of wastewater treatment plant and new reservoir, rehabilitation of existing reservoir (Construction was completed; the Testing completed, defect elimination period is ongoing); Designing and construction of Mestia wastewater treatment plant rehabilitation (The design work has been suspended, and research is ongoing); Designing and construction of Mester intake building; Construction/rehabilitation of water supply and wastewater networks (completed); construction of Water Intake building; Construction/rehabilitation of water supply and wastewater networks (completed); construction of water extreatment plant (the storage procedures are ongoing); Construction/projecting of wastewater treatment plant (maintenance procedures are ongoing); - Nutaisi - Construction/rehabilitation of water supply systems (reservoirs, pumping stations, water distribution network) (completed); - Poti - Construction of water supply and wastewater systems (completed); - Poti - Construction of water supply and wastewater systems (completed); - Ureki - Construction of water supply and wastewater systems (construction part completed; maintenance procedures are ongoing); - Ureki - Construction of water supply and wastewater systems (Construction is completed, testing is ongoing); - Zugdidi - Construction of water supply and wastewater systems (Construction work is completed, preparations for testing is ongoing); - Zugdidi - Construction of Water Supply System (section 1 is completed, with a defect elimination period ongoing. Section 2 is under construction); - Marneuli - Rehabilitation of water supply and wastewater system facilities (the construction works are ongoing); - Marneuli - Rehabilitation of water supply and wastewater system facilities (the construction works are ongoing); - Marneuli - Rehabilitation of water supply and wastewater system facilit		
Improving communal infrastructure in Imereti and Kazbegi municipalities (KfW)	07.08.2020	15.07.2028	EUR	130,000.0		3,450.0	3,250.0			0.0		Vani, Samtredia and Kazbegi. (Feasibility study of the project is underway, and a tender has been announced for the works in Kazbegi Municipality).		
Improvement of water supply and sewerage systems in the city of Khashuri and nearby settlements (AFD)	31.07.2020	30.06.2025	EUR	58,000.0		1,200.0				0.0		Rehabilitation of water supply and sewerage systems in the city of Khashuri. 2 Rehabilitation of existing headworks and related pumping stations, rehabilitation of transmission lines and distribution networks, reconstruction and expansion of sewerage network, including connectors. Dismantling the old sewage treatment plant and building a new one.		
Kutaisi Waste Water (EIB, EPTATF)	15.10.2015	23.12.2024	EUR	100.0		1,770.0	1,780.0	188.0		223.1		Kutaisi - Construction/rehabilitation of water supply systems and treatment Plant (Ongoing) Contract with Consultant for Procurement of Rehabilitation Design and Supervision Services was signed). The consultant is working on the redesign, the next step is to do the detailed design and work on the tender documentation.		
Rehabilitation of Municipal Infrastructure Facilities in Batumi - Phase III (KfW, EU-NIF)	18.08.2011	31.12.2021	EUR	26,988.3	31,228.5			4,488.8	139.9	79,523.9	65,629.7	 Rehabilitation of water supply and sewerage systems network in Batumi (activities are partially completed); Construction/rehabilitation of water reservoirs (completed); Construction-rehabilitation of treatment plants (completed); Creation of a sewerage system in the coastal villages of Adjara, in particular Gonio, Kvariati, Sarfi and Akhalsofeli (completed); Modernization of the existing water supply infrastructure and provision of decentralized water supply systems In three villages surrounding Batumi (Chakvi, Mtsvane Kontskhi and Makhinjauri) (completed); Installation of water meters in Batumi (completed). 		
Rehabilitation of Municipal Infrastructure Facilities in Batumi - Phase IV (KfW, EU)	22.12.2015	30.06.2020	EUR	30,000.0	2,000.0	10,000.0	1,500.0	15,076.3		98,130.6	5,731.7	Rehabilitation and extension of water supply and wastewater system facilities in Batumi (completed).		
Water Infrastructure Modernisation Project II (EIB, EU)	20.08.2013	20.08.2018	EUR	40,000.0	8,000.0				46.5	94,567.1	19,409.5	Improvement of water supply system in various regions of Georgia (ongoing).		
KfW - Rural Water Supply and Waste Water Programme - Adjara	24.08.2018	30.12.2024	EUR	40,000.0	9,965.0		12,300.0	5,689.0	1,508.3	7,684.6	7,331.7	The project envisages rehabilitation of water supply and sewerage systems in the villages of Khulo, Keda and Shuakhevi, Khelvachauri and Kobuleti municipalities of the Autonomous Republic of Adjara. (ongoing).		

Projects	ate of eement*	ct Closing date	Clos			Amount envisag Budget		Expenditures i the Year o (Actual expen	of 2021	Total of Expen expendit	ditures (Actual ures) **	Comment				
	Da	Projec	Curre	ency of Loan	/Grant	GE	EL	GE	L	GI	EL					
			Currency	Credit	Grant	Credit	Grant	Credit	Grant	Credit	Grant					
Energy Infrastructure						73,300.0	3,200.0	117,087.0	7,157.6	468,835.4	28,108.3					
Georgian Energy Sector Reform (GESR) (KfW, EU-NIF)	20.09.2019	20.11.2024	EUR		8,440.0				3,663.7		3,663.7	The Purpose of the Loan is to Support the Energy Sector Reform Programme of Georgia.				
Enguri Hydro Power Plant Rehabilitation Project - Climate Resilience Upgrade (EBRD, EU)	43,105.0	31,12,2021	EUR	28,000.0	7,000.0	30,000.0	2,000.0	60,881.5		120,212.6		 The project aims to make improvements to the Enguri HPP to alleviate critical power shortages in Georgia at a low cost and to enhance the environmental benefits of the Enguri HPP facility. New EBRD loan will also help to improve the climatic conditions on the HPP territory. (preparatory works are ongoing). 				
Transmission Line Project - 500-220 kv "Jvari - Khorga" (EBRD, KfW, EU)					8,000.0	1,800.0		4,385.1		99,194.9	20,950.7	- Construction of the electricity lines from the Kavkasioni Transmission Line to the Jvari substation and between the Jvari and the Khorga				
Transmission Line Project - 500 kv "Ksani - Stefanwminda" (KfW).	25.10.2013	30.12.2021	EUR	60,200.0		3,800.0		1,216.4		55,840.4		- substations (ongoing); - Construction of Transmission Lines connecting Ksani and Stepantsminda substations (500 Kv) (ongoing) .				
250MGvar reactor in substation "Zestafoni"(EBRD)										5,120.7		Constructing of 250 Mgvar capacity reactor in substation "Zestafoni 500" (planned).				
Transmission Grid Strengthening Project - 220kv "Akhaltsikhe - Batumi" (WB)	03.09.2014	01.07.2021	USD	60,000.0		6,000.0		26,687.1		148,863.5		Construction of high voltage Electricity Transmission Line (220kv) from Akhaltsikhe to Batumi (142km) (ongoing). At this stage consultations are ongoing with the donor in order to replace certain works and the completion date within the project, to reflect the changes in the Loan Agreement regarding the project implementation unit due to the merging of the Ministries of Energy and Environmental Protection. The Amendment to the Agreement will be submitted to the Parliament for ratification.				
Georgian Electricity Sector Development (WB)			USD							1,935.7		Electricity Sector Strategic Environmental and Social Assessment.				
North Ring – Tskaltubo (Phase 1) (EBRD, KfW)			EUR			6,000.0				-		 Construction of 220kV double-circuit OHL Khudoni-Nenskra; Construction 110kV OHL Khudoni-Mestia; Construction of 125MVA, 110/35kV SS Mestia; Construction of 500/220/110kV SS Khudoni; 500kV OHL Kavkasioni tie-in to SS Khudoni; Construction of 110kV double circuit OHL Kheledula-Jakhunderi; Construction/Extension of 220kV SS Lajanuri (planned) 				
500Kv OHL Jvari –Tskhaltubo (WB)			USD			8,000.0		8,824.5		29,197.9		- Construction of 500kV single-circuit OHL Jvari – Tskhaltubo (approximately 100 Km); - Construction of 500kV SS Tskhaltubo (planned)				
Transmission Line Project -500 kv Tskaltubo -Akhaltsikhe - Tortumi (KfW)					9,900.0	6,700.0	1,200.0	86.2	2,871.1	86.16	2,871.1	 Construction of 500kV double-circuit OHL Tskaltubo-Akhaltsikhe) Extension of 500kV substation Akhaltsikhe; Construction of 400kV OHL Akhaltsikhe-Tortum (planned) 				
Reinforcement of Transmission Infrastructure of Guria (KfW)	13.04.2017	30.06.2022	EUR	125,000.0		6,000.0		8,383.5		8,383.5		 - 220/110kV substation Ozurgeti, 250MVA installed capacity; - Double circuit OHL tie-in from 220kV OHL Paliastomi to 220/110kV substation Ozurgeti; - Construction of a new 110kV substation in Chokhatauri; - Construction of a new double-circuit 110kV line Ozurgeti-Chokhatauri 				
Kheledula -Lajanuri - Oni								6,622.7								
Strengthening Kakheti Infrastructures (KfW)	14.06.2019	15.05.2026	EUR	100,000.0	1,000.0	5,000.0			622.8	-	622.8	Planned				
Agriculture Sector						54,380.0	0.0	56,186.9	0.0	168,335.3	14,218.7					
Agriculture Modernization, Market Access, and Resilience (GEF, IFAD)	17.02.2015 05.12.2014 17.02.2015	17.10.2021 31.12.2016 17.02.2019	SDR USD USD	8,610.0	500.0 5,300.0			395.2		31,115.4	14,218.7	 - support for the growth of income of small farmers in various regions of Georgia and promote investments in the production / processing / sale of agricultural products - Rehabilitation works for Tiriponi irrigation system distribution network (G-3-2-1) and rehabilitation of its other distribution networks (Shida Kartli, Gori) are ongoing; - Rehabilitation of Tirifoni irigation system (G-3 distributor's internal network) (Gori Municipality) completed; 				
Dairy Modernization and Market Access Programme - DiMMA (IFAD)	21.01.2019	31.12.2025	EUR	16,000.0		18,500.0		18,303.6		21,888.1		 Development of value chain production / processing /sale and promotion of innovation in this sector. Institutional and organizational development; The project is implemented in Imereti, Samtskhe-Javakheti, Samegrelo-Zemo Svaneti, Racha-Lechkhumi and Kvemo Svaneti, Kakheti and Kvemo Kartli regions. Development of the dairy value chain: The co-participation grant funded 287 beneficiaries, including: 182 - primary milk producer, 95 - food producer, 3 - veterinarian and 7 - milk collection / processing small enterprise; Within the framework of the program, four clusters were selected in Kakheti and Kvemo Kartli regions, in which demonstration plots / farms will be arranged (silo production, animal hygiene, artificial insemination, milk quality improvement, etc.), farmers will be trained in different areas; An organization has been selected to prepare the document - "Feasibility Study for Integrated Pasture Management and Livestock Development, which includes cost-benefit analysis for current and future alternative possible scenarios". This document should precede the creation of a national pasture management policy document. 				
Irrigation and Land Market Development Project (WB)	21.11.2014	30.09.2022	SDR	32,400.0		20,000.0		7,935.0		15,852.5		Systematic land registration is carried out in the following places: Sagarejo, Ninotsminda, Tskarostavi, Giorgitsminda, Kandaura, Khibura, Shibliani, Iormughanlo, Lambalo, Tulari, Duzagrama (Kvemo Samgori Irrigation Canal), Gori and Kareli Municipalities Ruisi, Upper Uru and Ri Irrigation canal), in the administrative units of Tetritskaro municipality - Chkhikvta, Georgiashvili, Asureti, Tsintskaro, Durnuki, Khaishi, Marabda and Golteti (Tbisi Kumisi irrigation canal). Was measured and processed for the most part. The Public Registry IT In-house Group is in the process of optimizing system registration. Within the framework of the process, the work on the electronic program of the land inspection protocol has been completed, at this stage the process of further updating and refinement of the mentioned program is underway.				
	30.03.2020		EUR	18,200.0		15,400.0		29,553.1		99,479.5		Rehabilitation and Modernisation of irrigation and drainage services in selected areas: Kvemo Samgori Irrigation channel (2200 ha); Tbisi - Kumisi Irrigation channel (2200 ha) and Zeda Ru Irrigation channel (1319 ha) (ongoing)				

Projects	ite of ement*	t Closing ate		Agreed amou	nt	Amount envisag Budget		Expenditures the Year (Actual expen	of 2021	Total of Expen expendit	ditures (Actual ures) **	Comment
	Da	Project	Curr	rency of Loan/	/Grant	GI	EL	GE	EL	GI	EL	
		•	Currency	/ Credit	Grant	Credit	Grant	Credit	Grant	Credit	Grant	
Environment Protection	<u>.</u>		:		-	0.0	2,300.0	0.0	4,604.1	0.0	34,121.8	
Development of Protected Areas (CNF)	02.11.2009	31.12.2020	EUR		2,267.0	0.0	2,300.0		1,466.8		10,573.4	 Support to: Borjomi-Kharagauli National Park; Lagodekhi Protected Area; Vashlovani Protected Area; Tusheti Protected Area. (Assessment of Borjomi-Kharagauli's "Sakhvlari" pasture is prepared, Tourism Strategy development for Borjomi-Kharagauli and Javakheti is completed; Small commerce/souvenir stall project in Administration of Borjomi is finished; Article on Javakheti and Lagodekhi for Journal "Georgian" is finished, which was presented in tourism exhibition in Germany).
Support Programme for Protected Areas in the Caucasus - Georgia (Ecoregional Programme Georgia, Phase III) (KfW)	9 15.02.2011	31.10.2020	EUR		8,250.0	0.0	0.0		3,137.3		23,548.4	 Construction of Administrative and Visitor Centers of Kazbegi, Kintrishi, Algeti Protected Areas was completed; Eco-tourism strategies of Kazbegi, Kintrishi, Algeti and Pshav-Khevsureti are developed; Management plans for Kazbegi, Kintrishi, Algeti and Pshav-Khevsureti are developed and prepared for approval; Construction of Pshav-Khevsureti Administration and Visitor Center is ongoing; Rehabilitation of Manglisi Roche Park is completing; The demarcation of Pshav-Khevsureti is completed; The physical demarcation of Kazbegi, Kintrishi, Algeti and Pshav-Khevsureti is completed; The physical demarcation space was fully rehabilitated; A rope park was set up in Manglisi, Algeti National Park.
Other						320,800.0	11,600.0	232,515.8	11,905.6	647,848.9	37,594.4	
Georgia I2Q - Innovation, Inclusion and Quality Project (IBRD) - MES	18.06.2019	31.03.2026	EUR	90,000.0		26,500.0		20,032.6		21,735.9		To expand access to preschool education and improve the quality of education and learning environments; (Ongoing).
Georgia I2Q - Innovation, Inclusion and Quality Project (IBRD) - MDF						1,600.0		705.8		762.1		Improving the educational infrastructure to support learning; (ongoing).
Funding of COVID-19 related measures for Health Sector (EIB)	09.12.2016	31.12.2024	EUR	100,000.0		80,000.0		29,772.0		29,772.0		(i) funding of public health schemes related to the field of public health in general (upgrading, construction and equipping of medical infrastructure throughout Georgia); And (ii) COVID19 specific schemes related to the COVID-19 pandemic response.
Additional Financing for Emergency COVID-19 Response Projectt (WB)	09.06.2021	30.04.2023	EUR	28,700.0		10,000.0		8,501.7		8,501.7		Purchase and deployment of vaccines.
GRANT - KfW - Economic Integration, Housing and Social Infrastructure for IDPs and Host Communities	28.01.2019	31.12.2022	EUR	10,000.0					10,590.6		31,905.1	 A total of 236 houses will be built in Georgia on the land plots owned by internally displaced families. A village settlement will be created in Marneuli for internally displaced families. 24 small scale infrastructural projects will be implemented near the settlements where the internally displaced people live. Eight new kindergarten will be built and two preschool facilities will be renovated. A total of 236 grants will be issued in order to give source of income to the families moved to the new living area. 130 business grants will be issued to small and medium sized enterprises to create job places for internally displaced people. About 260 young internally displaced person will undergo the professional qualification courses. Also, in western Georgia educational cetrar will be built for improving professional education and skills for internally displaced people.
Vocational Education Programme I (KfW)	14.06.2019	15.03.2023	EUR	20,000.0		3,400.0	3,400.0			-	-	Construction of a Centre of Excellence, including equiping of classrooms and workshops and making small investmens in existing vocation
Rehabilitation of Tbilisi Public Schools and Energy Efficiency Improvement Project (CEB, E5P)	18.10.2016	30.06.2022	EUR	14,000.0		1,400.0	4,200.0	9,302.1	1,315.0	10,205.9	1,315.0	colleges. Reconstruction - Rehabilitation and necessary efficiency improvements of approximately 25 public schools in Tbilisi. (construction works are ongoing).
Capacity building of the Georgian Armed forces (France - SG)	08.12.2015	08.05.2018	EUR	82,821.0		50,000.0		37,562.5		287,985.6		Capacity building of the Georgian Armed forces (France - SG) (ongoing)
Batumi Bus Project (EBRD, E5P)	13.07.2017	13.07. 2022	EUR	5,500.0	1,500.0	4,800.0	4,000.0	-		15,526.9	4,374.4	 Purchasing of buses (diesel and electric). 40 units of diesel buses were purchased and brought to Georgia; Electric buses (8 units) are purchased and imported. Procedures for using the savings (approximately 250,000 euros) are ongoing.
Tbilisi Bus Project - Phasa-II (EBRD, E5P)	29.11.2019	20.12.2022				120,000.0		105,713.1		222,509.6		226 units of buses are purchased and imported; Preparatory works for the construction of the depot are ongoing.
Tbilisi Metro Project (EBRD)	29.04.2020	20.12.2023	EUR	75,000.0						-		Purchase of Tbilisi Metro carriages (about 44 units); Rehabilitation of metro depot and tunnel. A contract was signed with the winning company to purchase the wagons. Purchase and delivery of carriages is planned for the end of 202 beginning of 2023. Tender documents required for the rehabilitation of the metro tunnel and depot are being prepared.
Log-in Georgia (IBRD)	31.08.2020	31.12.2025	EUR	35,700.0		2,100.0		186.5		542.4		The objective of the Project is to increase access to affordable broadband internet, and to promote its use by individuals and enterprises, i selected rural settlements.
Georgia Relief and Recovery for Micro, Small, and Medium Enterprises (IBRD)	17.05.2021	30.06.2026	EUR	85,000.0				870.7		870.7		Georgia will receive € 85 million in preferential, long-term financial resources to help pandemic-affected micro, small and medium-sized enterprises. At the same time, the project envisages the establishment of a new, instant payment system, which means strengthening the innovative ecosystem in the financial sector.
National Innovation Ecosystem Project (IBRD)	28.03.2016	30.04.2021	USD	23,500.0		17,600.0		16,084.9		39,630.7		 Development of a network of Innovation Hubs and Innovation Centers in the various cities and villages of Georgia; (The Techno Park and Innovation Center were equipped and opened in Tbilisi, Kaspi, Batumi, Telavi, Akhmeta, Gurjaani and Rukhi with the support of the project. addition, the project actively cooperates with Zugdidi Techno Park, which is also involved in the work of the centers network); Support to increase adoption and use of broadband internet services and advanced information technology by Eligible Households and Eligible MSMEs in rural areas of Georgia; (Within the framework of the Internet for Development program, the Georgian Agency for Innovation and Technology issued 1581 vouchers for socially vulnerable families living in highland settlements (with a rating score not exceeding 100,000) to connect to the broadband Internet, of which 1380 families joined the Internet. In Tusheti, 29 micro, small and medium entrepreneurs were connected to broadband internet. * Currently the program is completed); Developing the innovation capacity of individuals and firms; Within the framework of the Internet for Development program, the Georgian Agency for Innovation and Technology conducted awareness-raising trainings in the regions of the country, which were attended by 406 entrepreneurs and 577 individuals in Literacy (which included e-business, e-commerce, and e-government), out of which 512 entrepreneur were able to digitize their businesses (post their business / product on at least 1 popular online platform), and more than 100 entrepreneur created their own websites With e-commerce functionality. * The program is currently completed).
Applied Research Grants Program (National Innovation Ecosystem Project) (IBRD)						3,400.0		3,026.6		9,048.0		Providing Applied Research Grants to scientists selected through the Shota Rustaveli National Science Foundation; (Shota Rustaveli Nation Science Foundation held a competition with a total of 80 applications. The projects were evaluated by independent international experts. 3 projects were selected for funding based on two stages of evaluation; 8 patent applications were made; 8 prototypes, 2 models, 3 technological schemes were created 5 publications have been published; 13 events have been held (training / workshop / conference); research results have been presented at 5 international events; business development or explicit cooperation with business has been identified in 13 projects).
Modern Skills for Better Jobs Sector Development Program (ADB)	09.12.2020	30.07.2027	EUR	16,966.4				757.4		757.4		The aim of the project is to improve the vocational education and training sector in Georgia. Establishment of two skills hubs in vocational education institutions in Kutaisi and Telavi to receive high quality and appropriate training in priority economic sectors; Introduce vocational programs in approximately 20 secondary schools, including upgrading, building, equipping seminars, developing CBTA vocational programs priority economic sectors, and developing the capacity of school managers and teachers; Establish a career guide and advisory system, created sectoral skills organizations in seven priority economic sectors; Pilot private management of vocational education programs (ongoing).

Projects	te of ement*	t Closing ate	Ag	reed amou	nt	Amount envisage Budget 2		Expenditures n the Year o (Actual expen	f 2021	Total of Expend expenditu		
	Dato Agreei	Project	Curren	Currency of Loan/Grant		GEL	-	GEL		GEL		
			Currency	Credit	Grant	Credit	Grant	Credit	Grant	Credit	Grant	
					Total	1,376,930.0	49,480.0	1,391,770.2	34,303.1	7,480,943.4	319,374.9	

*The Projects financed under the several financing agreement, that have been concluded in different period of time, the date of the first financing agreement is indicated. ** The amount of expenditures made from the commercial bank accounts, may be revised at a later stage. Comment